

TELCONG NETPLAN

Network Planning & Regulatory Affairs

Plot 274 Adetokunbo Ademola Crescent, Wuse II, Abuja, FCT

tel: +234 9 461 7000 | fax: +234 9 461 7099 | www.telcong-netplan.example

Nasarawa Phase 1 Deployment Runbook

End-to-end operational runbook for the 45-site Phase 1 expansion

Author	Ifeanyi Okeke, Field Acquisition Lead Nasarawa
Date	2026-08-01
Phase	Phase 1: 15 sites, target Oct 9, 2026
Linked confluence	pg_nasarawa_runbook

1. Phase 1 scope and timeline

Phase 1 of the Nasarawa State Rural Coverage Expansion comprises 15 sites across 5 LGAs (Lafia, Akwanga, Karu, Keffi, Nasarawa) and 9 wards. Target milestone date: Friday October 9, 2026 for 15 sites live. The milestone is tracked on the monday Nasarawa Phase 1 board (item mitem_0001). Sites are identified as NSW-PHASE1-S01 through NSW-PHASE1-S15.

2. Site-by-site status structure

Site status is tracked across four dimensions: (a) Acquisition_Status (in negotiation / community objection / acquired); (b) Community_Engagement_Status (scheduled / in dispute / concluded); (c) Environmental_Approval (pending / approved); (d) Risk_Flag (none / objection / land deed dispute / vendor permit delay / traditional leader engagement). The canonical store is the airtable records_nasarawa_sites table maintained by Ifeanyi Okeke. Sheila Stokes has read-write access; the field team has read access.

3. Acquisition workflow

Stage 1 (site identification): RF planner identifies candidate location; field team visits to confirm physical access, line-of-sight, and absence of obvious obstructions. Output: candidate record in airtable. Stage 2 (community engagement): field team writes to traditional authority; Chioma Ndukwe (Community Engagement Coordinator) leads the in-person engagement; town hall briefing held if needed. Stage 3 (environmental approval): Fatima Musa prepares the environmental impact assessment; Federal MoE and State EPA approvals obtained. Stage 4 (lease negotiation): commercial team negotiates lease terms; lease executed; Acquisition_Status transitions to 'acquired'. Cycle time target: 90 days from Stage 1 to Stage 4.

4. Risk register

Phase 1 currently carries 8 open risks across 8 sites. The risks are documented in the airtable Risk_Flag column. The most material risks are the 5 community-objection sites (S03, S08, S11, S14, S15) which require the standard objection-response process (linked playbook: community_engagement_playbook.pdf). The 3 paperwork-behind sites (S06, S07, S10) are tracked weekly with the named field-team owners.

5. Vendor coordination

Equipment for Phase 1 is supplied under PO TCH-PO-2026-019 with Tachyon Networks Nigeria Ltd. The 80-line manifest covers Phase 1 and Phase 2 collectively; Phase 1 site assignment is made at the time of site readiness, not at PO time. Equipment delivery deadline: Oct 19, 2026 to the Tachyon bonded warehouse at Apo Industrial Estate, Abuja. Site installation begins after acquisition closure and environmental approval.

6. Site readiness criteria

A site is deemed ready for installation when: (a) Acquisition_Status = 'acquired'; (b) Community_Engagement_Status = 'concluded'; (c) Environmental_Approval = 'approved'; (d) Risk_Flag = 'none'; (e) civil works (foundation, fencing, power, fibre drop) complete; (f) traditional authority handover ceremony completed.

7. Installation and commissioning

Installation is performed by the Tachyon Nigerian installation team with TelcoNG NetPlan RF engineer (Chinwe Eze) on-site for acceptance. Commissioning follows the vendor acceptance test plan (tachyon_acceptance_test_protocol_v3.docx). Cell goes live upon commissioning approval; live cell visible on the OSS within 4 hours.

8. Milestone tracking and reporting

Phase 1 milestone status is tracked weekly on the monday board. Status colour codes: green (on track), yellow (at risk - rescheduled), red (slipped). Weekly status update posted to the slack #nasarawa-phase1 channel by Friday EOD. Material status changes are announced via the milestone item due_date and status columns on the monday board.

9. Escalation

Material risks or status changes escalate to Sheila Stokes (Senior Network Planning Engineer) as Phase 1 owner. Critical risks or milestone-threatening issues escalate further to Eng. Babatunde Olatunji (Director of Network Operations). Field-level escalation routes through Ifeanyi Okeke as Field Acquisition Lead.